





































































ID		Task Mode	Task Name	Duration	Start	<div> <div>W</div> <div>T</div> <div>F</div> <div>S</div> <div>S</div> <div>Dec 26, '22</div> <div>M</div> <div>T</div> <div>W</div> <div>T</div> <div>F</div> <div>S</div> <div>S</div> <div>Jan 2</div> <div>M</div> </div>													
1			Check dimensions of the element	5 mins	Wed 12/21/22														
2			Check if the element is correct following the order list	5 mins	Wed 12/21/22														
3			Unload elements on site one by one following loading plan	5 mins	Wed 12/21/22														
4			Take off all covers and foils used for transportation	2 mins	Wed 12/21/22														
5			Check the quality of the element	3 mins	Wed 12/21/22														
6			Take off and cut all temporary supports used for transportation	3 mins	Wed 12/21/22														
7			Place the element on the building site by crane	5 mins	Wed 12/21/22														
8			Check quality of the placing and position of the element	3 mins	Wed 12/21/22														
9			Fix the element to the foundation	5 mins	Wed 12/21/22														
10			Fix temporary bracing to the support the element	2 mins	Wed 12/21/22														
11			Connect the element with another one next to it or conner	4 mins	Wed 12/21/22														
12			Check stability of the element	2 mins	Wed 12/21/22														
13			Cut the rope for holding it	1 min	Wed 12/21/22														
14			Place and mount all external wall elements	3 days	Wed 12/21/22														
15			Place roof elements and fix them all	5 days	Mon 12/26/22														
16			Final check of stability and quality of mounted elements	2 hrs	Mon 1/2/23														
17			Take off temporary bracing	1 hr	Mon 1/2/23														

Project: Time schedule mountin
Date: Wed 4/20/22

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only	