




## Gable floating Element ET6a

This booklet is a guideline made for the project ID05 Grejs Kulturcenter for and contains information and step by step on how the production of the Element ET6b should be carried out



**3D view of finished element**



Bring ideas to life  
VIA University College

VIA Byggeri & Engineering

BYGGESAG: Grejs Kulturcenter - ID05	DATO: 05/25/22	1
EMNE: Front Page Booklet	MÅL:	
UDFØRT AF: Ana Araújo	KLASSE	

# Preface



2

Preface	
Page 1	Presentation
Page 2	Preface
Page 3	Callouts/Sections
Page 4	Element-TTS connection
Page 5	Element-Element connection
Page 6	Element-Steel Beam connection
Page 7	Outer Leaf
Page 8	Reinforcement inner+outer leaf
Page 9	Inserts
Page 10	Insulation
Page 11	Cut and waste outer leaf
Page 12	Cut and waste insulation in ribs
Page 13	Cut and waste insulation in ribs
Page 14	Inner leaf
Page 15	Façade finish

Information table:

Mix	Cement	Admix	Aggregate	W/C	Cement/Sand/Stones/Water
1	Basement	Fly ash	4-8mm	0.55	1:02:03
Sizes	Thickness	Area	Volume		
Outer leaf	70mm	14m <sup>2</sup>	0.97m <sup>3</sup>		
Insulation	150/125	24m <sup>2</sup>	3.2m <sup>3</sup>		
Inner leaf	105mm	13m <sup>2</sup>	1.66m <sup>3</sup>		
Concrete	Mix	Control class	Strength	Density	
Outer leaf	1	Normal	C30/37	2500 kg/m <sup>3</sup>	
Inner leaf	1	Normal	C20/25	2500 kg/m <sup>3</sup>	
Cover					
Side	Exposure	Minimum cover	Actual cover		
T	Moderate	20+5	25		
B	Moderate	20+5	25		
I	Passive	10+5	15		
O	Moderate	20+5	25		
L	Moderate	20+5	25		
R	Moderate	20+5	25		
Reinforcement	Type	Count			
Rebars	Y12/76	8//02			
Outer mesh	Y7/70	1			
Inner mesh	Y8/75	1			
Stirrups	Y6	48			
Inserts	Placement	Count			
SPA-N (wall tie) ø6mm 00005 420	Between outer leaf and inner leaf every 1m <sup>2</sup>	18			
HBL 5 (loop box)	Ribs edge every 600m <sup>2</sup>	18			
TPA-FX (lifting anchors)	2x vertically 2x horizontally around gravity point	4			
HTA-CE (Railing)	Inner leaf TTS connection	1			
M16/40/6 TWS Hexagon plate	On inner leaf 1/3 from top	2			
SPA-2 Anchors	Between inner and outer leaf (horizontally and vertically)	4			
Weight	7.2 TONS				
Surfaces	Internal	Smooth formwork finish			
	External	Glat sort afsyret			

- (T) Top
- (O) Outer
- (B) Bottom
- (L) Left
- (I) Inner
- (R) Right




Bring ideas to life  
VIA University College

VIA Byggeri & Engineering


BYGGESAG: Grejs Kulturcenter - ID05	DATO: 05/26/22	2
EMNE: Preface	MÅL: 1 : 50	
UDFØRT AF: Ana Araújo	KLASSE	

## Callouts


**Top of the element callout**



**Bottom of element callout**



- |     |        |     |       |
|-----|--------|-----|-------|
| (T) | Top    | (O) | Outer |
| (B) | Bottom | (L) | Left  |
| (I) | Inner  | (R) | Right |




Bring ideas to life  
VIA University College

VIA Byggeri & Engineering

BYGGESAG: Grejs Kulturcenter - ID05	DATO: 06/06/22	3
EMNE: Callouts	MÅL: As indicated	
UDFØRT AF: Ana Araújo	KLASSE	

## Element-TTS connection detail



### TTS:

50mm TTS (thickness)  
300mm rigid rockwool insulation  
3mm and 4mm torched roofing felt  
1:40 slope done with rigid insulation

### TTS on gable connection:

HTA-CE railing system attached to inner leaf and TTS by M20 screws (40x60x6)

### Sandwich Element:

105mm Inner Leaf  
275mm XPS Jackson rigid Insulation  
70mm Outer Leaf  
2384mm width

### Inner leaf Reinforcement:

1xY7/70mm Mesh

### Outer leaf Reinforcement:


1xY8/75mm Mesh

### Ribs:

48xY6 Stirrups placed 25mm from edges  
10xY12 Rebars (Inside stirrups and along mesh)

### Assembly sequence:

- 1-Mount Element
- 2-Mount TTS
- 3-Proceed with connection shown above




Bring ideas to life  
VIA University College

VIA Built Environment & Engineering

PROJECT: Grejs Kulturcenter - ID05	DATE: 05/23/22	4
SUBJECT: Element-TTS connection	SCALE: As indicated	
DRAWN BY: Ana Araújo	CLASS:	

## Element-Element connection Detail



### Sandwich Element:

105mm Inner Leaf  
275mm XPS Jackson rigid Insulation  
70mm Outer Leaf  
2384mm width

**Inner leaf Reinforcement:**  
1xY7/70mm Mesh

**Outer leaf Reinforcement:**  
1xY8/75mm Mesh

### Ribs:


48xY6 Stirrups placed  
25mm from edges  
10xY12 Rebars (Inside stirrups and along mesh)

### Done on site:

1-The connection of loop boxes in done on site by overlapping chords and placing a 3-reinforcement in the middle then filling slip with concrete  
Edges are then filled with two step backstop joint  
170x16mm soft insulation between elements insulation and outer leaves

### Assembly sequence:

- 1- Mount element 11-12
- 2- Mount element 12-13
- 3- Proceed with connection in between both elements, as shown above



Bring ideas to life  
VIA University College

VIA Built Environment & Engineering

PROJECT: Grejs Kulturcenter - ID05	DATE: 05/23/22	5
SUBJECT: Element-Element connection	SCALE: As indicated	
DRAWN BY: Ana Araújo	CLASS:	

## Element-Steel Beam detail

### Element-Steel Beam

#### connection:

HEB 300 placed 17mm from inner leaf, above opening and supported by columns  
 HTA-CE railing system attached to inner leaf and steel beam by M20 screw (40x60x6)  
 Steel mesh formwork placed around steel beam and plastered with mortar

**Sandwich Element:**  
 105mm Inner Leaf  
 275mm XPS Jackson Insulation  
 70mm Outer Leaf  
 1984mm width

**Inner leaf Reinforcement:**  
 1xY7/70mm Mesh



**Outer leaf Reinforcement:**  
 1xY8/75mm Mesh

Outer leaf starts at steel beam height (3000mm)  
 63mm of insulation besides outer leaf

#### Assembly sequence:

There are 3 floating elements in this gable and this element in question is the middle one

- 1- Mount steel column
- 2- Mount the neigboring elements
- 3- Mount Steel Beam
- 4-Mount floating elements





Bring ideas to life  
 VIA University College

VIA Built Environment & Engineering

PROJECT: Grejs Kulturcenter - ID05	DATE: 05/26/22	6
SUBJECT: Element- Steel Beam Connection	SCALE: As indicated	
DRAWN BY: Ana Araújo	CLASS:	

## Production Fase

### Step 1 : Outer leaf



(T) Top  
 (B) Bottom  
 (I) Inner  
 (O) Outer  
 (L) Left  
 (R) Right



#### Process:

1. Set and prepare the formowrk
2. Pour the first layer of concrete for outer leaf (35mm)
3. Vibrate for 30 seconds
4. Add SPA-2 and SPA-N (see more in page 9)
5. Dry out for 45min
6. Place reinforcement mesh (see more in page 8)
7. Pour second layer of concrete (35mm)
8. Vibrate for 30 seconds
9. Dry out for 1h 15min

#### Formwork:

2384mm wide  
450mm thickness  
Top slope 1:40 from outer to inner leaf

#### Remark:

When outer leaf is casted (6111mm lenght) + 63mm of insulation is added Extra formwork will be added so the rest of insulation + inner leaf have the lenght of 5741mm lenght

#### Quality control:

1. Measure formwork in lenght, width and diagonally  
If dimensions are correct, proceed with element production
2. After drying (step 5 and 9) check for cracks

Information Table

Mix	Cement	Admix	Aggregate	W/C	Cement/Sand/Stones/Water
1	Basismaterial	Fly ash	4-8mm	0.55	1:02:03
Sizes	Thickness	Volume			
Outer leaf	70mm	14m <sup>2</sup>	0.97m <sup>3</sup>		
Concrete	Mix				
Outer leaf	1				
Cover					
Side	Exposure	Minimum cover	Actual cover		
T	Moderate	20+5	25		
B	Moderate	20+5	25		
I	Passive	10+5	15		
O	Moderate	20+5	25		
L	Moderate	20+5	25		
R	Moderate	20+5	25		
Inserts	Placement	Count			
SPA-N (wall tie) ø6mm 00005 420	Between outer leaf and inner leaf every 1m <sup>2</sup>	18			
HLB 5 (loop box)	Ribs edge every 600m <sup>2</sup>	18			
TPA-FX (lifting anchors)	2x vertically 2x horizontally around gravity point	4			
HTA-CE (Railing)	Inner leaf TTS connection	1			
M16/4/0/TWS Hexagon plate	On inner leaf 1/3 from top	2			
SPA-2 Anchors	Between inner and outer leaf (horizontally and vertically)	4			
Weight		7.2 TONS			
Surfaces	Internal	Smooth formwork finish			
	External	Glat sort afsyret			



Bring ideas to life  
VIA University College

VIA Built Environment & Engineering

PROJECT: Grejs Kulturcenter - ID05

DATE: 01/12/21

SUBJECT: Outer Leaf


SCALE: 1 : 50

DRAWN BY: Ana Araújo



CLASS:

## Production Fase

### Step 2 and 5 - Reinforcement Outer and Inner leaf



- Top
- Outer
- Bottom
- Left
- Inner
- Right



#### Process Outer Leaf:

Mesh is placed after 1st layer of concrete is poured (35mm) after the mesh is in its place and SPA-2 and SPA-N are placed (see more in page 9) pour 2nd layer of concrete (35mm)

#### Process Inner leaf (see more in page 14)

Stirrups and rebars are mounted separately and brought to ribs. Mesh is fixed 25mm from the edge of the inner leaf to the stirrups by an extra rebar. After everything is placed on its place, final inserts are placed and concrete is poured.

Information Table

Reinforcement	Type	Count
Rebars	Y12/Y6	8//02
Outer mesh	Y7/70	1
Inner mesh	Y8/75	1
Stirrups	Y6	48

3D view




Bring ideas to life  
VIA University College


VIA Byggeri & Engineering

BYGGESAG: Grejs Kulturcenter - ID05	DATO: 05/10/22	KLASSE
EMNE: Reinforcement inner+outer leaf	MÅL: 1 : 50	
UDFØRT AF: Ana Araújo	: :	

## Production Fase Step 3 and 6- Inserts




**SPA-2 Anchors**  
Supporting anchors are primarily responsible for carrying the resulting vertical loads from the dead load of the facing layer. Placed after 1st layer of concrete of outer leaf.




**HTA-CE (Railing)**  
Placed to inner leaf before concrete pouring

**HLB S (Loop Box)**  
Efficient and time-saving connection between prefabricated concrete elements. Place in ribs before concrete pouring




**SPA-N (Wall tie) ø6**  
Restraint ties carry the forces acting vertically to the panel surface. Placed after 1st layer of concrete of outer leaf



**TPA-FX (Lifting Anchor)**  
Suitable for lifting and transporting all kinds of precast concrete elements under all conditions. Placed onto inner leaf before concrete poring

**M16/40/6 TWS Hexagon Plate**  
Hexagon plate anchors are used as auxiliary aids when erecting precast elements



Inserts	Placement	Count
SPA-N (wall tie) ø6mm 00005 420	Between outer leaf and inner leaf every 1m <sup>2</sup>	18
HLB S (loop box)	Ribs edge every 600m <sup>2</sup>	18
TPA-FX (lifting anchors)	2x vertically 2x horizontally around gravity point	4
HTA-CE (Railing)	Inner leaf TTS connection	1
M16/40/6 TWS Hexagon plate	On inner leaf 1/3 from top	2
SPA-2 Anchors	Between inner and outer leaf (horizontally and vertically)	4



Bring ideas to life  
VIA University College

VIA Byggeri & Engineering

BYGGESAG: Grejs Kulturcenter - ID05	DATO: 05/21/22	9
EMNE: Inserts	MÅL: 1 : 50	
UDFØRT AF: Ana Araújo	KLASSE:	




O Outer

T Top

I Inner

B Bottom

## Production Fase Step 4- Insulation



Insulation used is: XPS JACKON rigid insulation boards: EN 822 dimensions: 2600x600x140mm  
**Proceed to pages 11, 12 and 13 for cut and placing of Insulation**

Sizes	Thickness	Area	Volume
Insulation	150/125	24m <sup>2</sup>	3.2m <sup>3</sup>
Inserts	Placement	Count	
SPA-N (wall tie) ø6mm 00005 420	Between outer leaf and inner leaf every 1m <sup>2</sup>	18	
HLB S (loop box)	Ribs edge every 600m <sup>2</sup>	18	
TPA-FX (lifting anchors)	2x vertically 2x horizontally around gravity point	4	
HTA-CE (Railing)	Inner leaf TTS connection	1	
M16/40/6 TWS Hexagon plate	On inner leaf 1/3 from top	2	
SPA-2 Anchors	Between inner and outer leaf (horizontally and vertically)	4	





Bring ideas to life  
VIA University College

VIA Byggeri & Engineering

BYGGESAG: Grejs Kulturcenter - ID05	DATO:05/19/22	10
EMNE: Insulation	MÅL: As indicated	
UDFØRT AF: Ana Araújo	KLASSE	



## Outer Leaf Insulation cut and Waste



XPS JACKON rigid insulation boards:  
EN 822 dimensions:  
2600x600x140mm

Cut done at the factory  
before placing insulation in  
element


Quality control:  
After opening package with insulation boards,  
follow this plan as you measure and cut the insulation  
After cutting boards, measure insulation pieces once  
again  
and if correct, proceed to insert insulation into element



VIA Byggeri & Engineering



BYGGESAG: Grejs Kulturcenter - ID05	DATO: 06/02/22	MÅL: 1 : 50 KLASSE
EMNE: Outer Leaf Insulation cut and Waste		
UDFØRT AF: Ana Araújo		

## Rib Insulation cut and waste control



BYGGESAG: Grejs Kulturcenter - ID05	DATO: 06/01/22
EMNE: Rib Insulation cut and Waste	MÅL: 1 : 50
UDFØRT AF: Ana Araújo	KLASSE


## Rib Insulation cut and waste control



BYGGESAG: Grejs Kulturcenter - ID05	DATO: 06/01/22	13
EMNE: Rib Insulation cut and Waste 2	MÅL: 1 : 50	
UDFØRT AF: Ana Araújo	KLASSE	

## Production Fase

### Step 6- Inner leaf




After insulation is cut and placed, proceed to place the inner leaf mesh (see more in page 8), and place the stirrups + rebars (see more in page 8)  
 Inserts should be twisted onto mesh for connection and 105mm of concrete is poured for inner leaf  
 Then vibrate for 30 seconds  
 Dry out for 12h

#### Quality control:

Inner leaf should be measured after drying, if it passes control, proceed to place inserts left (see more in page 9)

Information Table

Mix	Cement	Admix	Aggregate	W/C	Cement/Sand/Stones/Water
1	Basicement	Fly ash	4-8mm	0.55	1:02:03
Sizes	Thickness	Area	Volum		
Inner leaf	105mm	13m <sup>2</sup>	1.66m <sup>3</sup>		
Concrete	Mix	Control class	Strength	Density	
Inner leaf	1	Normal	C20/25	2500 kg/m <sup>3</sup>	
Cover					
Side	Exposure	Minimum cover	Actual cover		
T	Moderate	20+5	25		
B	Moderate	20+5	25		
I	Passive	10+5	15		
O	Moderate	20+5	25		
L	Moderate	20+5	25		
R	Moderate	20+5	25		
Inserts	Placement	Count			
SPA-N (wall tie) ø6mm 00005 420	Between outer leaf and inner leaf every 1m <sup>2</sup>	18			
HLS 5 (loop box)	Ribs edge every 600m <sup>2</sup>	18			
TPA-FX (lifting anchors)	2x vertically 2x horizontally around gravity point	4			
HTA-CE (Railing)	Inner leaf TTS connection	1			
M16/40/6 TWS Hexagon plate	On inner leaf 1/3 from top	2			
SPA-2 Anchors	Between inner and outer leaf (horizontally and vertically)	4			
Weight		7.2 TONS			
Surfaces	Internal	Smooth formwork finish			
	External	Glat sort afsyret			




Bring ideas to life  
 VIA University College

VIA Byggeri & Engineering

BYGGESAG: Grejs Kulturcenter - ID05	DATO: 05/23/22	14
EMNE: Inner leaf	MÅL: 1 : 50	
UDFØRT AF: Ana Araújo	KLASSE	

## Facade finish



After the element is finished and has passed quality assurance  
It will then be washed to make facade finish visible  
Finish is: **Glat sort afsyret** and is done on the external total area of outer leaf only  
U value of Element: 0.123W7m<sup>2</sup>K



Bring ideas to life  
VIA University College

VIA Built Environment & Engineering

PROJECT: Grejs Kulturcenter - ID05	DATE: 06/03/22	15
SUBJECT: Facade finish	SCALE: 1 : 50	
DRAWN BY: Author	CLASS:	